


**20% COMPONENT OF THE IRA
FOR THE 3rd QUARTER, CY 2019**

Province, City or Municipality: **PURA**

Program or Project	Location	Total Cost	Date Started	Target	Project Status		No. of Extensions, if any	Remarks
				Completion Date	% of Completion	Total Incurred Cost to Date		
Housing and Community Development								
Improvement of the Rizal Park	Pura, Tarlac	100,000.00	1-Jan-19	31-Dec-19	35.84%	35,840.00		On-going Improvement
Construction of three classroom building, Pura Central elementary School	Pob. 1, Pura, Tarlac	1,650,000.00	1-Jan-19	31-Dec-19	100%	1,424,177.57		Completed
Construction of one classroom building, Nilasin 1st ES and Maungib High School (800K each)	Pura, Tarlac	800,000.00	1-Jan-19	31-Dec-19	100%	686,724.87		Completed
		800,000.00	1-Jan-19	31-Dec-19	100%	686,724.87		Completed
Construction of Multi-Purpose Hall	Cadanglaan Pura, Tarlac	800,000.00	1-Jan-19	31-Dec-19	40%	319,679.00		On-going Construction
Construction of ECCD Building, Poroc	Poroc, Pura, Tarlac	1,075,000.00	1-Jan-19	31-Dec-19	90%	951,613.30		On-going Construction
Re-gravelling of roads (Supplemental Budget)	Pura, Tarlac	100,000.00	1-Sep-19	31-Dec-19	100%	99,996.00		Implemented
Environmental Management								
Support Fund to ESWM/MRF Operations	Pura, Tarlac	243,776.80	1-Jan-19	31-Dec-19	87.82%	214,095.00		On-going
LGU Urban greening	Pura, Tarlac	20,000.00	1-Jul-19	31-Jul-19	100%	17,065.00		Implemented
2018 OBLIGATED FUND								
Construction of Activity Center (Phase 2)	Pura, Tarlac	8,158,719.80	1-Jan-19	31-Dec-19	100%	8,158,709.80		Completed
Construction of Activity Center (Phase 3)	Pura, Tarlac	1,834,407.11	1-Jan-19	31-Dec-19	100%	1,834,407.11		Completed
Fencing and provision of chairs at Don Teodorico Pascual Primary School	Pura, Tarlac	192,000.00	1-Jan-19	31-Mar-19	100%	162,212.50		Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MARILOU T. QUIPLONG
 Budget Officer


FREDDIE D. DOMINGO
 LCE

