


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
FOR THE 4th QUARTER, CY 2020

**MUNICIPALITY OF PURA, TARLAC**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
PhilHealth's Maternity Care Package	RHU	<b>2,681,385.00</b>	22/11/2014	31/12/2020	64%	1,723,961.20		
DILG-PCF 2019 Expansion of PWS at Estipona & Nil.2	MPDC	<b>2,300,000.00</b>	29/11/2019	31/12/2020	100%	2,295,256.62		
DILG's 2019 A.M. Project Concreting of Estipona-Balbalato Road(Ph. 1)	LGU-Pura	<b>7,594,100.09</b>	16/09/2019	31/03/2020	100%	7,594,100.09		
DILG's 2019 A.M. Project Concreting of Estipona-Balbalato Road(Ph. 2)	LGU-Pura	<b>589,741.31</b>	16/09/2019	31/03/2020	100%	589,741.31		
DILG's 2019 A.M. Project Prov. Of 56 sets Solar St. lights	LGU-Pura	<b>2,763,158.60</b>	16/09/2019	30/06/2020	100%	2,763,158.60		
ECCD Council- Construction of ECCD Bldg.	MPDC	<b>2,495,865.04</b>	30/09/2019	30/06/2020	100%	2,495,865.04		
DSWD Reg. 3 Skills Training Program	MSWD	<b>3,700,000.00</b>	13/12/2018	31/12/2020	100%	3,700,000.00		
DSWD Reg. 3 Emergency Subsidy Program (ESP)/ SAP	MSWD	<b>23,452,000.00</b>	01/04/2020	31/05/2020	100%	23,452,000.00		
Environment Mngt Bureau support fund for ESWM	MRF	<b>358,000.00</b>	31/05/2017	31/12/2019	64%	227,665.00		
COA- Auditing Services (Brgy)	MTO	<b>216,000.00</b>	01/12/2017	31/12/2020	88%	189,138.56		
DOLE-Livelihood for PWD's	PESO	<b>250,000.00</b>	12/08/2020	31/12/2020	100%	250,000.00		
DILG's 2020 A.M. Project Expansion of PWS-Level III at Brgy Maungib	LGU-Pura	<b>8,980,000.00</b>	16/09/2020	31/12/2021	46%	4,127,246.00		
DBM/NDRRMF 2020	LDRRM	<b>471,458.00</b>	31/12/2020	31/12/2020	0%	-		

*We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.*

  
**ARLEE P. AYSON**  
Municipal Accountant

  
**FREDDIE D. DOMINGO**  
Municipal Mayor