


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
FOR THE 1st QUARTER, CY 2021

**MUNICIPALITY OF PURA, TARLAC**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
PhilHealth's Maternity Care Package	RHU	<b>2,792,135.00</b>	22/11/2014	31/12/2020	64%	1,781,746.29		
DILG -PCF 2019 Expansion of PWS at Estipona & Nil.2	MPDC	<b>6,878,742.67</b>	16/09/2020	31/12/2021	60%	4,127,246.00		
DILG's 2020 A.M. Project (Phase 1) Expansion of PWS-Level III at Brgy Maungib	LGU-Pura	<b>1,489,944.24</b>	16/09/2020	31/12/2021	0%	-		
DILG's 2020 A.M. Project (Phase 2) Expansion of PWS-Level III at Brgy Maungib	LGU-Pura	<b>611,313.09</b>	16/09/2019	31/12/2021	0%	-		
Environment Mngt Bureau support fund for ESWM	MRF	<b>358,000.00</b>	31/05/2017	31/12/2021	64%	227,665.00		
COA- Auditing Services (Brgy)	MTO	<b>216,000.00</b>	01/12/2017	31/12/2021	88%	189,138.56		
DOLE	PESO	<b>240,000.00</b>	01/03/2021	31/12/2021	0%	-		
DBM/NDRRMF 2020	MPDO	<b>471,458.00</b>	31/12/2020	31/12/2021	18%	84,800.00		
DOST Project with FSCAP	PESO	<b>392,480.00</b>	04/01/2021	31/12/2021	0%	-		
LGSF-DRRAP	MPDO	<b>362,036.00</b>	03/03/2021	31/12/2021	0%	-		
DOH-SRA for Health Personnel	RHU	<b>183,909.09</b>	31/12/2021	31/12/2021	100%	183,909.09		

*We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.*

  
**ARLEE P. AYSON**  
Municipal Accountant

  
**FREDDIE O. DOMINGO**  
Municipal Mayor