

**20% COMPONENT OF THE IRA  
FOR THE 2<sup>nd</sup> QUARTER, CY 2021**

Province, City or Municipality: **PURA**

Program or Project	Location	Total Cost	Date Started	Target	Project Status		No. of Extensions, if any	Remarks
				Completion Date	% of Completion	Total Cost Incurred to Date		
<b><i>Social Development</i></b>								
Prevention and Mitigation of COVID19 and provision of basic services to the affected population	Pura, Tarlac	1,000,000.00	Jan. 2021	Dec. 2021		425,271.00		On-going
Povision of solar lightning along the major thoroughfares (Pura-Guimba Road and Victoria-Pura-Ramos Road)	Pura, Tarlac	1,961,309.83	Jan. 2021	Dec. 2021				Delivered
<b><i>Housing and Community Development</i></b>								
Continuation of the LGU Activity Center	Pura, Tarlac	-	Jan. 2021	Dec. 2021				Realigned
<b><i>Realignment</i></b>								
Concreting of road at Brgy. Buenavista, Purok 5, Maungib	Buenavista and Maungib, Pura, Tarlac	1,000,000.00	July 2021	Dec. 2021				Philgeps (Maungib LAR)
Backfilling at Brgy. Poroc	Poroc, Pura, Tarlac	500,000.00	July 2021	Dec. 2021				
Construction of Drainage Canal, Old Linao	Linao, Pura, Tarlac	500,000.00	July 2021	Dec. 2021				
Installation of Solar Street Lights at Local Access Roads, Singat	Singat, Pura, Tarlac	500,000.00	July 2021	Dec. 2021				
Purchase of Emergency Vehicle for Poblacion 3, Cadanglaan	Cadanglaan and Pob. 3, Pura, Tarlac	2,000,000.00	July 2021	Dec. 2021				
Purchase of Lot and construction of MRF Barangay Pob 2	Pob.2, Pura, Tarlac	500,000.00	July 2021	Dec. 2021				
Purchase of Lot for infrastructure projects in Brgy. Naya	Naya, Pura, Tarlac	1,000,000.00	July 2021	Dec. 2021				
Construction of Covered Court at Barangay Matindeg	Matindeg, Pura, Tarlac	500,000.00	July 2021	Dec. 2021				
Construction of LGU Motorpool at Pob. 2	Pob. 2, Pura, Tarlac	1,000,000.00	July 2021	Dec. 2021				
Additional appropriation for the prevention and Mitigation of COVID19 and provision of basic services to the affected population	Pura, Tarlac	1,000,000.00	July 2021	Dec. 2021				
Construction TODA terminal	Pura, Tarlac	1,000,000.00	July 2021	Dec. 2021				
Construction of apartment type niche at the New Cemetery lot	Pob.1, Pura, Tarlac	1,000,000.00	July 2021	Dec. 2021				
Municipal Land Banking Program	Pura, Tarlac	2,700,000.00	Jan. 2021	Dec. 2021				
Continuation of the Concreting of Kabayugan Local Access Road	Pura, Tarlac	438,740.17	Jan. 2021	Dec. 2021		438,740.17		Completed
Procurement of Jet-type pitcher	Pura, Tarlac	300,000.00	Jan. 2021	Dec. 2021				Negotiad (2 Failed Bids)
<b><i>Economic Development</i></b>								

Provision of support facilities for palay seed production	Pura, Tarlac	1,000,000.00	Jan. 2021	Dec. 2021				
Provision of assistance to local economic development projects	Pura, Tarlac	200,000.00	Jan. 2021	Dec. 2021	45%	89,752.00		On-going
<b><i>Environmental management</i></b>								
Support Fund to ESWM Operation:								
1. Tipping Fee to MetroClark SWM Corporation	Pura, Tarlac	200,000.00	Jan. 2021	Dec. 2021				
2. Establishment of compost pits for Bio-Wastes	Pura, Tarlac	40,000.00	Jan. 2021	Dec. 2021		37,000.00		On-going
3. Provision of eco-bikes for the 16 barangays	Pura, Tarlac	80,000.00	Jan. 2021	Dec. 2021				
LGU Urban Greening Program	Pura, Tarlac	16,909.80	Jan. 2021	Dec. 2021				
<b><i>Re-alignment</i></b>								
Water Service Connection at NHA-Lgu Housing Project, Estipona	Pura, Tarlac	100,000.00	July 2021	Dec. 2021				
	<b>Total</b>	<b>18,536,959.80</b>				<b>990,763.17</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**MARILOU T. QUINTLONG**  
 Budget Officer

  
**FREDDIE D. DOMINGO**  
 LCE