

**20% COMPONENT OF THE IRA  
FOR THE 4th QUARTER, CY 2021**

Province, City or Municipality: **PURA**


| Program or Project  | Location                             | Total Cost   | Date Started | Target          | Project Status  |                             | No. of Extensions, if any | Remarks                           |
|---|--------------------------------------|--------------|--------------|-----------------|-----------------|-----------------------------|---------------------------|-----------------------------------|
|   |                                      |              |              | Completion Date | % of Completion | Total Cost Incurred to Date |                           |                                   |
| <b><i>Social Development</i></b>  |                                      |              |              |                 |                 |                             |                           |                                   |
| Prevention and Mitigation of COVID19 and provision of basic services to the affected population           | Pura, Tarlac                         | 3,000,000.00 | Jan. 2021    | Dec. 2021       | 100%            | 2,262,588.30                |                           | Completed                         |
| Povision of solar lightning along the major thoroughfares (Pura-Guimba Road and Victoria-Pura-Ramos Road) | Pura, Tarlac                         | 1,961,309.83 | Jan. 2021    | Dec. 2021       | 100%            | 1,961,300.00                |                           | Completed                         |
| <b><i>Housing and Community Development</i></b>   |                                      |              |              |                 |                 |                             |                           |                                   |
| Continuation of the LGU Activity Center   | Pura, Tarlac                         | -            | Jan. 2021    | Dec. 2021       |                 |                             |                           | Realigned                         |
| <b><i>Realignment</i></b>   |                                      |              |              |                 |                 |                             |                           |                                   |
| Concreting of road at Brgy. Buenavista, Purok 5, Maungib  | Buenavista and Maungib, Pura, Tarlac | 1,000,000.00 | July 2021    | Dec. 2021       | 100% Buenavista | 924,599.51                  |                           | Maungib On-going (Fund Obligated) |
| Backfilling at Brgy. Poroc  | Poroc, Pura, Tarlac                  | 500,000.00   | July 2021    | Dec. 2021       | 100%            | 498,935.05                  |                           | Completed                         |
| Cnstruction of Drainage Canal, Old Linao  | Linao, Pura, Tarlac                  | 500,000.00   | July 2021    | Dec. 2021       | 100%            | 474,450.78                  |                           | Completed                         |
| Installation of Solar Street Lights at Local Access Roads, Singat   | Singat, Pura, Tarlac                 | 500,000.00   | July 2021    | Dec. 2021       | 100%            | 492,544.00                  |                           | Completed                         |
| Purchase of Emergency Vehicle for Poblacion 3, Cadanglaan   | Cadanglaana nd Pob. 3, Pura, Tarlac  | 2,000,000.00 | July 2021    | Dec. 2021       | 100%            | 2,000,000.00                |                           | Delivered                         |
| Purchase of Lot and construction of MRF Barangay Pob 2  | Pob.2, Pura, Tarlac                  | 500,000.00   | July 2021    | Dec. 2021       | 100%            | 500,000.00                  |                           | Transferred Fund                  |

|  |                        |              |           |           |      |              |  |                           |
|--|------------------------|--------------|-----------|-----------|------|--------------|--|---------------------------|
| Purchase of Lot for infrastructure projects in Brgy. Naya      | Naya, Pura, Tarlac     | -            | July 2021 | Dec. 2021 | -    | -            |  | Re-aligned                |
| Construction of Covered Court at Barangay Matindog             | Matindog, Pura, Tarlac | 500,000.00   | July 2021 | Dec. 2021 | 100% | 499,999.51   |  | Completed                 |
| Construction of LGU Motorpool at Pob. 2                        | Pob. 2, Pura, Tarlac   | 1,000,000.00 | July 2021 | Dec. 2021 | 55%  | 1,000,000.00 |  | On-going (Fund Obligated) |
| Construction TODA terminal                                     | Pura, Tarlac           | -            | July 2021 | Dec. 2021 | -    | -            |  | Re-aligned                |
| Construction of apartment type niche at the New Cemetery lot   | Pob.1, Pura, Tarlac    | 1,000,000.00 | July 2021 | Dec. 2021 | 15%  | 1,000,000.00 |  | On-going (Fund Obligated) |
| Municipal Land Banking Program                                 | Pura, Tarlac           | -            | Jan. 2021 | Dec. 2021 | -    | -            |  | Re-aligned                |
| Continuation of the Concreting of Kabayugan Local Access Road  | Pura, Tarlac           | 438,740.17   | Jan. 2021 | Dec. 2021 | 100% | 438,740.17   |  | Completed                 |
| Procurement of Jet-type pitcher                                | Pura, Tarlac           | 300,000.00   | Jan. 2021 | Dec. 2021 | 100% | 299,113.34   |  | Completed                 |
| <b><i>Economic Development</i></b>                             |                        |              |           |           |      |              |  |                           |
| Provision of support facilities for palay seed production      | Pura, Tarlac           | 1,000,000.00 | Jan. 2021 | Dec. 2021 | -    | 900,000.00   |  | On-going (Fund Obligated) |
| Provision of assistance to local economic development projects | Pura, Tarlac           | 200,000.00   | Jan. 2021 | Dec. 2021 | 100% | 152,472.00   |  | Completed                 |
| <b><i>Environmental management</i></b>                         |                        |              |           |           |      |              |  |                           |
| Support Fund to ESWM Operation:                                |                        |              |           |           |      |              |  |                           |
| 1. Tipping Fee to MetroClark SWM Corporation                   | Pura, Tarlac           | -            | Jan. 2021 | Dec. 2021 | -    | -            |  | Re-aligned                |
| 2. Establishment of compost pits for Bio-Wastes                | Pura, Tarlac           | 40,000.00    | Jan. 2021 | Dec. 2021 | 100% | 38,235.00    |  | Completed                 |
| 3. Provision of eco-bikes for the 16 barangays                 | Pura, Tarlac           | 80,000.00    | Jan. 2021 | Dec. 2021 | 100% | 77,781.00    |  | Completed                 |
| LGU Urban Greening Program                                     | Pura, Tarlac           | 16,909.80    | Jan. 2021 | Dec. 2021 | 100% | 14,500.00    |  | Completed                 |
| <b><i>Re-alignment</i></b>                                     |                        |              |           |           |      |              |  |                           |

|  |                        |                      |           |           |      |                      |                                   |
|--|------------------------|----------------------|-----------|-----------|------|----------------------|-----------------------------------|
| Water Service Connection at NHA-Lgu Housing Project, Estipona        | Pura, Tarlac           | 100,000.00           | July 2021 | Dec. 2021 | 100% | 99,998.00            | Completed                         |
| Completion of Covered Court at Brgy. Matindeg                        | Matindeg, Pura, Tarlac | 1,650,000.00         | Oct. 2021 | Dec. 2021 | 25%  | 1,207,832.44         | On-going (Fund Obligated)         |
| Completion of Covered Court with stage at Buenavista HS              | Bunavista Pura, Tarlac | 850,000.00           | Oct. 2021 | Dec. 2021 | 65%  | 849,766.30           | On-going (Fund Obligated)         |
| Purchase of 1 unit LGU Emergency Response Vehicle                    | Pura, Tarlac           | 1,200,000.00         | Oct. 2021 | Dec. 2021 | 100% | 1,043,500.00         | On-going (Fund Obligated)         |
| Purchase of hand Tractor/Kuliglig for hauling of biodegradable waste | Pura, Tarlac           | 200,000.00           | Oct. 2021 | Dec. 2021 | -    | 140,000.00           | Awarded Contract (Fund Obligated) |
|  | <b>Total</b>           | <b>18,536,959.80</b> |           |           |      | <b>16,876,355.40</b> |                                   |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**MARILOU T. QUIÑLONG**  
 Budget Officer

  
**FREDDIE D. DOMINGO**  
 LCE