

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 2nd QUARTER, CY 2020

MUNICIPALITY OF PURA, TARLAC

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
PhilHealth Capitation Fund	RHU	1,724,219.12	5/12/2014	12/31/2019	100%	1,724,219.12		
PhilHealth's Maternity Care Package	RHU	2,463,635.00	11/22/2014	12/31/2020	54%	1,331,422.73		
DILG -PCF 2019 Expansion of PWS at Estipona & Nil.2	MPDC	2,300,000.00	11/29/2019	12/31/2020	0%	-		
DILG's 2019 A.M. Project Concreting of Estipona-Balbalato Road(Ph. 1)	LGU-Pura	7,594,100.09	9/16/2019	3/31/2020	100%	7,594,100.09		
DILG's 2019 A.M. Project Concreting of Estipona-Balbalato Road(Ph. 2)	LGU-Pura	589,741.31	9/16/2019	3/31/2020	100%	589,741.31		
DILG's 2019 A.M. Project Prov. Of 56 sets Solar St. lights	LGU-Pura	2,763,158.60	9/16/2019	6/30/2020	0%	-		
ECCD Council- Construction of ECCD Bldg.	MPDC	2,495,865.04	9/30/2019	6/30/2020	60%	1,497,519.00		
DSWD Reg. 3 Skills Training Program	MSWD	3,700,000.00	12/13/2018	12/31/2020	86%	3,175,500.00		
DSWD Reg. 3 Emergency Subsidy Program (ESP)/ SAP	MSWD	23,452,000.00	4/1/2020	5/31/2020	99%	23,322,000.00		
Environment Mngt Bureau support fund for ESWM	MRF	358,000.00	5/31/2017	12/31/2019	17%	60,700.00		
COA- Auditing Services (Brgy)	MTO	216,000.00	12/1/2017	12/31/2020	79%	171,090.64		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ARLEE P. AYSON
Municipal Accountant


FREDDIE D. DOMINGO
Municipal Mayor