


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

For the 4th QUARTER, CY 2021

MUNICIPALITY OF PURA, TARLAC

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
PhilHealth's Maternity Care Package	RHU	3,014,635.00	22.11.2014	31.12.2021	73%	2,187,452.36		
DILG's 2020 A.M. Project(Phase 1) Expansion of PWS-Level III at Brgy Maungib	LGU-Pura	6,878,742.67	16.09.2020	31.12.2021	100%	6,878,742.67		
DILG's 2020 A.M. Project(Phase 2) Expansion of PWS-Level III at Brgy Maungib	LGU-Pura	1,489,944.24	16.09.2020	31.12.2021	100%	1,489,944.24		
DILG's 2020 A.M. Project(Phase 3) Expansion of PWS-Level III at Brgy Maungib	LGU-Pura	611,313.09	16.09.2020	31.12.2021	100%	610,300.00		
Environment Mngt Bureau support fund for ESWM	MRF	358,000.00	31.05.2017	31.12.2021	66%	236,165.00		
COA- Auditing Services (Brgy)	MTO	216,000.00	01.12.2017	31.12.2021	88%	189,138.56		
DOLE	PESO	600,000.00	15.09.2021	31.12.2021	0%	-		
DBM/NDRRMF 2020	MPDO	471,458.00	31.12.2020	31.12.2021	100%	471,458.00		
DOST Project with FSCAP	PESO	775,980.00	04.01.2021	31.12.2021	100%	775,980.00		
LGSF-DRRAP	MPDO	362,036.00	03.03.2021	31.12.2021	100%	362,036.00		
DBM-FALGU	MPDO	2,000,000.00	27.07.2021	31.12.2021	100%	2,000,000.00		
DSWD-11th cycle Supplemental Fee	MSWD	1,152,000.00	30.09.2021	31.01.2022	76%	872,920.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MARILOU T. QUITLONG
 Local Budget Officer


ARLEE P. AYSON
 Local Accountant


FREDDIE D. DOMINGO
 Local Chief Executive