


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES


REGION: 3 **CALENDAR YEAR:** 2023
PROVINCE: TARLAC **QUARTER:** 2
CITY/MUNICIPALITY: PURA

MUNICIPALITY OF PURA, TARLAC

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
PhilHealth's Maternity Care Package	RHU	3,937,781.87	11/22/2014	12/31/2023	71%	2,789,500.15		
Dept of Energy(DOE) Const of Isolation Facility	MPDO	5,000,000.00	2/22/2022	12/31/2022	69%	3,444,174.60		
DBM-FALGU Concreting of Purok 3, Maungib	MPDO	5,000,000.00	5/13/2022	12/31/2022	64%	3,224,264.09		
PAGCOR- Construction of 2-storey School Bldg(6 classrooms)	MPDO	17,875,114.91	3/14/2023	12/31/2023	0%	-		
Environment Mngt Bureau support fund for ESWM	MRF	358,000.00	5/31/2017	12/31/2022	85%	305,465.00		
COA- Auditing Services (Brgy)	MTO	216,000.00	12/1/2017	12/31/2022	88%	189,138.56		
DOLE	PESO	775,000.00	7/20/2022	12/31/2022	3%	20,000.00		
DILG-SGLG-I.F. Pura Wellness Park	MPDO	5,000,000.00	12/20/2022	12/31/2023	0%	-		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MARILOU T. QUITLONG
 Municipal Budget Officer


ARLEE P. AYSON
 Municipal Accountant


FREDDIE D. DOMINGO
 Municipal Mayor