


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 1st QUARTER, CY 2017

MUNICIPALITY OF PURA, TARLAC

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
PhilHealth Capitation Fund	RHU	1,724,219.12	5/12/2014	12/31/2017	43%	740,499.54		
PhilHealth's Maternity Care Package	RHU	1,203,750.00	11/22/2014	12/31/2017	61%	739,525.00		
DOH Region III-MLGP program	RHU	225,000.00	6/17/2016	5/31/2017	80%	179,849.00		
BSWM Trichoderma Production Laboratory	DA	150,000.00	9/21/2012	12/31/2013	100%	150,000.00		
DOLE - capital assistance for the implementation of Livelihood enhancement & formation	MSWD	300,000.00	12/1/2016	4/30/2017	100%	300,000.00		
DSWD Reg. 3 Supplemental Feeding Program	MSWD	1,206,628.00	9/14/2016	3/31/2017	100%	1,206,628.00		
DSWD Reg. 3 CASH ASSISTANCE Program for Typhoon Lando	MSWD	2,978,280.00	3/27/2017	3/31/2017	100%	2,978,280.00		
DILG's 2016 BUB Project Expansion of Pura Water System	Liniao & singat	14,000,000.00	6/8/2016	5/31/2017	73%	10,228,668.79		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ARLEE P. AYSON
Municipal Accountant


CONCEPCION A. ZARATE MD
Municipal Mayor

