

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

FOR THE 3rd QUARTER, CY 2019

MUNICIPALITY OF PURA, TARLAC

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
PhilHealth Capitation Fund	RHU	1,724,219.12	5/12/2014	12/31/2019	71%	1,223,419.46		
PhilHealth's Maternity Care Package	RHU	2,365,135.00	11/22/2014	12/31/2019	54%	1,273,373.73		
DILG -PCF 2018 Concreting of FMR Road-Matindeg	MPDC	3,200,000.00	11/29/2018	12/31/2019	89%	2,842,654.40		
DILG's 2018 A.M. Project Purchase of 2 units LDRRm rescue vehicle	LGU-Pura	2,000,000.00	4/11/2018	12/31/2018	100%	2,000,000.00		
DILG's 2018 A.M. Project Expansion of Pura Water System	LGU-Pura	2,676,232.00	4/11/2018	12/31/2018	100%	2,675,480.81		
DILG's 2018 A.M. Project Const of Drug Rehab facility	LGU-Pura	5,000,000.00	4/11/2018	12/31/2018	97%	4,857,638.98		
DSWD Reg. 3 Skills Training Program	MSWD	3,700,000.00	12/13/2018	12/31/2019	0%	-		
COA- Auditing Services (Brgy)	MTO	234,000.00	12/1/2017	12/31/2019	83%	194,823.64		
Environment Mngt Bureau support fund for ESWM	MRF	358,000.00	5/31/2017	12/31/2019	17%	60,700.00		
ECCD Council- Const of Natl Child Devt Center-Pura	MSWD	2,300,000.00	9/30/2019	12/31/2019	0%	-		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ARLEE P. AYSON
Municipal Accountant


FREDDIE DOMINGO
Municipal Mayor