


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

For the 4th QUARTER, CY 2019

MUNICIPALITY OF PURA, TARLAC

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
PhilHealth Capitation Fund	RHU	1,724,219.12	5/12/2014	12/31/2019	92%	1,593,823.50		
PhilHealth's Maternity Care Package	RHU	2,365,135.00	11/22/2014	12/31/2019	54%	1,273,373.73		
DILG -PCF 2018 Concreting of FMR Road-Matindeg	MPDC	3,200,000.00	11/29/2018	12/31/2019	100%	3,200,000.00		
DILG -PCF 2019	MPDC	2,300,000.00	11/29/2019	12/31/2020	0%	-		
DILG's 2018 A.M. Project Const of Drug Rehab facility	LGU-Pura	5,000,000.00	4/11/2018	12/31/2018	100%	5,000,000.00		
DSWD Reg. 3 Skills Training Program	MSWD	3,700,000.00	12/13/2018	12/31/2019	86%	3,175,500.00		
COA- Auditing Services (Brgy)	MTO	216,000.00	12/1/2017	12/31/2019	79%	171,090.64		
ECCD Council- Construction of ECCD Bldg.	MPDC	2,300,000.00	9/30/2019	12/31/2019	0%	-		
DILG's 2019 A.M. Project Concreting of Estipona-Balbalato Road(Ph. 1)	LGU-Pura	7,594,100.09	9/16/2019	3/31/2019	60%	4,556,460.00		
DILG's 2019 A.M. Project Concreting of Estipona-Balbalato Road(Ph. 2)	LGU-Pura	3,352,899.91	9/16/2019	3/31/2019	0%	-		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ARLEE P. AYSON
Municipal Accountant


FREDDIE D. DOMINGO
Municipal Mayor