


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**

For the 1st QUARTER, CY 2020

**MUNICIPALITY OF PURA, TARLAC**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
PhilHealth Capitation Fund	RHU	<b>1,724,219.12</b>	5/12/2014	12/31/2019	93%	1,597,307.86		
PhilHealth's Maternity Care Package	RHU	<b>2,445,885.00</b>	11/22/2014	12/31/2020	52%	1,273,373.73		
DILG -PCF 2019 Expansion of PWS at Estipona & Nil.2	MPDC	<b>2,300,000.00</b>	11/29/2019	12/31/2020	0%	-		
DILG's 2019 A.M. Project Concreting of Estipona-Balbalato Road(Ph. 1)	LGU-Pura	<b>7,594,100.09</b>	9/16/2019	3/31/2020	100%	7,594,100.09		
DILG's 2019 A.M. Project Concreting of Estipona-Balbalato Road(Ph. 2)	LGU-Pura	<b>589,741.31</b>	9/16/2019	3/31/2020	100%	589,741.31		
DILG's 2019 A.M. Project Prov. Of 56 sets Solar St. lights	LGU-Pura	<b>1,975,658.16</b>	9/16/2019	6/30/2020	0%	-		
ECCD Council- Construction of ECCD Bldg.	MPDC	<b>2,495,865.04</b>	9/30/2019	6/30/2020	0%	-		
DSWD Reg. 3 Skills Training Program	MSWD	<b>3,700,000.00</b>	12/13/2018	12/31/2020	86%	3,175,500.00		
Environment Mngt Bureau support fund for ESWM	MRF	<b>358,000.00</b>	5/31/2017	12/31/2019	17%	60,700.00		
COA- Auditing Services (Brgy)	MTO	<b>216,000.00</b>	12/1/2017	12/31/2020	79%	171,090.64		

*We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.*

  
**ARLEE P. AYSON**  
Municipal Accountant

  
**FREDDIE D. DOMINGO**  
Municipal Mayor